



Government of Jammu & Kashmir
Divisional Commissioner Kashmir

email: divcomk@gmail.com

Tele: 0194-2483718 Fax: 0194-2484444, 2477775

Subject: Minutes of the meeting regarding construction of Grid Stations at Lassipora/Chrarr-i-Sharief/Alusteng/Ahmadpora, Magam and erection of transmission towers/laying of transmission lines.

Consequent upon the issue of slow pace of work on the construction of Grid Stations at Lassipora/Chrarr-i-Sharief/Alusteng/Ahmadpora, Magam and erection of transmission towers/laying of transmission lines from Ganderbal to Bandipora, as pointed out by the Deputy Commissioners during a meeting held on 11.05.2019, a meeting was held under the Chairmanship of Shri Baseer Ahmad Khan, IAS, Divisional Commissioner, Kashmir on 13.05.2019.

Following Officers participated in the meeting:-

1. Additional Commissioner, Kashmir
2. Chief Engineer, Electric M&RE, Kashmir
3. Chief Engineer, Systems & Operations, Kashmir
4. Chief Engineer, Projects Wing, J&K Srinagar

After threadbare discussions, the following decisions were taken:-

S. No.	Decision taken	Action by
1.	Chief Engineer, Systems & Operations, Kashmir shall call the contractor and get the work started in full swing within 07 days and submit a report to this office regarding pace of work within next 10 days.	CE, S&O, Kashmir
2.	Chief Engineer, Systems & Operations, Kashmir will, within 07 days, submit a proposal for arrangements of funds for payment of compensation of land coming under towers.	CE, S&O, Kashmir
3.	Chief Engineer, Systems & Operations, Kashmir informed that the work on Lassipora Grid Station, Pulwama has started. Deputy Commissioner, Pulwama will visit the site and report, within 02 days, whether or not the work has started. Besides, he will report about the pace of the work.	DC, Pulwama
4.	Chief Engineer, Systems & Operations, Kashmir informed that the Project viz construction of Grid Station at Ahmadpora, Magam has been kept in the languishing projects and the work	CE, S&O, Kashmir

	will be started as soon as the funds are released. Chief Engineer, Systems & Operations, Kashmir shall pursue the matter with the concerned authorities for release of funds, so that the work on the Grid Station is started at the earliest.	
5.	Chief Engineer, Systems & Operations, Kashmir informed that the work on Chrar-i-Sharief Grid Station is going on in full swing and is nearing completion most probably by ending May, 2019. Similarly, Chief Engineer, Systems & Operations, Kashmir informed that the work on Alusteng Grid Station is going on in full swing. The Chair directed Chief Engineer, Systems & Operations, Kashmir to furnish progress report on fortnightly basis.	CE, S&O, Kashmir

The meeting ended with a vote of thanks to and from the Chair

(Qazi Irfan) KAS
Assistant Commissioner (Central),
Kashmir

Dated: 13 /05/2019

No: DivCom/Dev/19/2019/1967

Copy to the:-

1. All concerned for information and necessary action.
2. Officer on Special Duty to Advisor (K) to Hon'ble Governor, Civil Secretariat, J&K, Srinagar for kind information of the Advisor
3. Private Secretary to Hon'ble Governor, Raj Bhavan, Srinagar for kind information of the Hon'ble Governor
4. District Informatics Officer, NIC C/o DC Office, Srinagar with the request to upload the minutes on the official website of this office.
5. Private Secretary to the Chief Secretary, Govt. of J&K for kind information of the Chief Secretary.