Government of Jammu & Nashmir

Divisional Commissioner Kashmir Tele: 0194-2483718 Fax: 0194-2484444, 2477775

email: divcomplg-jk.jk.gov.in /divcomk(a.gmail.com Tele: 0194-2483718 Fa:

Subject: Flood Preparedness/Status of Land acquisition process of widening of flood channel and Construction of Bridge at Naidkhai, Bandipora.

A meeting was held under the chairmanship of Divisional Commissioner, Kashmir on 13/05/2020 regarding the subject cited above.

The following officer's participated in the meeting:-

- 1) Deputy Commissioner, Bandipora.
- 2) Chief Engineer, I&FC, Kashmir.
- 3) Chief Engineer, JKPCC.
- 4) Collector PHE/I&FC (SDM East Srinagar)

At the outset, Divisional Commissioner, Kashmir welcomed all the participants and while initiating discussions Collector I&FC informed that in total 80 Kanals of land has been acquired for the purpose of widening of flood channel at Gulabwari Naidkhai, out of which 100% payment has been disbursed against the 42 kanals and 50% disbursement against 38 Kanals of land. Besides, 6 kanals of land are under dispute among the landlords. He further, apprised that 5-6 structures are there who have raised apprehensions that while raising the bund up to 30 feet they shall face inconvenience The Chair was further apprised that the abutments/pier:2 of the bridge has been completed. Besides, the Pier cap casting and Girder fabrication is in progress.

After threadbare discussion and deliberation following decisions were taken:-

	Directions /Instruction given by Divisional	Action by
S.No	Directions /instruction g	
	Commissioner Kashmir Deputy Commissioner, Bandipora shall ensure that the	DC Bandipora/S DM/
	26.05.2020.	DC
2. رس	be completed by or before 30.05.2020. Besides, the dispute among the beneficiaries shall be settled within 1 weeks time.	Bandipora

lind

1	The state of the s	and the simple desired by the second of the
- 3.	The issue with regard to the shifting/acquiring of	DC
	additional land of 4-5 families shall be decided after the	Bandipora/
	personal visit of the site by the Divisional	Collector
	Commissioner Kashmir.	I&FC/
		SDM
4.	The deadline for the completion of the Naidkhai Bridge	CE
	shall be strictly by or before 30.06.2020. In case of any	JKPCC/I&F
	logical support/transportation of material etc Dy.	C/DC
	Commissioner Bandipora and Divisional Commissioner,	Bandipora.
	Kashmir shall be immediately informed for assistance.	zamarpora.
	JKPCC shall chalk out weekly tabulated schedule work	
	progress of the project at Nidkhai and shall submit to	
	DC Bandipora and this office as well. DC Bandipora	
	shall monitor the works and shall ensure its execution	
	as per the chalk out schedule.	
<i>E</i>		CE IVECCI
5.	Chef Engineer, JKPCC shall submit the requisition with	CE, JKPCC/
	regard to labour, their movement from Budgam and	I&FC
	any logical support to Deputy Commissioner,	
	Bandipora for needful. Besides, the local labour from	
	the red zone area of the district shall be allowed to work	
	after conducting their Covid-19 test. All the works shall	
	be shall be executed after following all the Covid-19	
	SOPs.	
6.	Chief Engineer, I&FC shall ensure that the removal of	CE I&FC
	obstruction material/debris if any, from the site by or	
	before 30.06.2020. Besides, mobilization and widening	
	process shall also start immediately.	
7.	The chair assured that the matter with regard to the	ACC
	allotment of land in lieu of structures shall be followed	
	with office of Principal Secretary, Revenue.	

(Aziz Mhmad), KAS

With Divisional Commissioner Kashmir

No: DivCom/Dev/ 194/2020/ I Copy to the:-

Dated:

16 / 05 / 2020.

- 1. Principal Secretary to Hon'ble Lieutenant Governor.
- 2. All concerned for information and necessary action.
- 3. District Informatics Officer, NIC C/o DC Office, and \$rinagar with the request to upload the minutes on the official website of this office.
- 4. Private Secretary to Chief Secretary for inf. Of worthy Chief Secretary.