



حکومت جموں و کشمیر

Government of Jammu & Kashmir
Divisional Commissioner Kashmir

email: divcomk@gmail.com Tele: 0194-2483718 Fax: 0194-2484444, 2477775

Subject: Minutes of the meeting regarding stopping of shooting stones enroute Holy Cave from Baltal Axis.

Consequent upon the directions of the Hon'ble Governor, a meeting to review the decisions taken in the previous meeting regarding the subject captioned above, was held under the Chairmanship of Baseer Ahmad Khan, IAS, Divisional Commissioner, Kashmir on 16.07.2018.

Following Officers participated in the meeting:-

1. Deputy Commissioner, Ganderbal through VC.
2. S.E R&B Ganderbal through VC.
3. S.E I&FC.
4. Dy. Director RDD.
5. DGM Material.
6. S. E Planning BEACON
7. Representatives of BEACON
8. Representative of APCO

At the onset all the concerned departments gave their feedback regarding the progress made by them with respect to the directions given in the last meeting. Accordingly, directions were issued by the Chair which are placed against each agenda point:

S. No.	Decision taken in previous meeting.	Status as on 16-07-2018	New Directions
1.	Chief Engineer, Beacon will start the work on breast walling at the critical spots near Holy Cave on Baltal route where Gabion/ Mesh wire will be installed from today i.e. 07.07.2018.	Beacon informed the chair that the breast walling at the critical spots (4 in number, as per the details annexed at A) near holy cave on Baltal Route is under progress and will be completed within 03 days.	The chair directed beacon and R&B to finish the pending work within 03 days.

		has also been installed on the walling by R&B department up to the point where breast walling has been completed.	
2.	Gabion/Mesh wire to be provided by APCO and Director, RDD, Kashmir who informed that the material is available with Assistant Commissioner, Development, Ganderbal from today 07.07.2018.	Dy. Director Rural Development informed the Chair that 40 crates of mesh wire have been provided to the R&B Deptt. till date. Further, representative from APCO informed the Chair that 40 mtrs of mesh wire has been provided to the R&B.	The Chair directed both the agencies/ departments to provide additional crates to the R&B Deptt as and when requisitioned.
3.	Work, which is currently under progress, on the side drain to be completed by Chief Engineer, I&FC, Kashmir, Srinagar within a week's time.	S.E I&FC, Kashmir informed the chair that the side drain has been completed by them.	

The meeting ended with a vote of thanks to and from the Chair.

(Qazi Irfan) IAS
Assistant Commissioner (C),
With Divisional Commissioner
Kashmir

Dated: 17/07/2018

No: Divcom/Dev/63/2018/4706

Copy to the:

1. Deputy Commissioner, Ganderbal for information.
2. All concerned for information and necessary action.
3. Private Secretary to Hon'ble Governor, Raj Bhavan, J&K Srinagar for kind information of the Hon'ble Governor.
4. District Informatics Officer, NIC C/o DC Office, and Srinagar with the request to upload the minutes on the official website.